GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department - Visakhapatnam District – Package No. AP-19 XA 003 "Road from BN road to Kotha Kondempudi of Butchayyapeta (M)" – Post facto Extension of Agreement Time up to 31.05.2015 for a period of (350) days without liquidated damages – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 774 Dated:10.08.2015.

Read the following:-

1. GO.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.
2. From the E-in-C., PR., PMGSY., Hyd., Lr.No.W1/DEE-1/AP 19 XA 003/Kotha Kondempudi /VSP, dt.06.12.2014 and 04.07.2015

--00--

O R D E R :-

In the circumstances reported by the Engineer-in-Chief, (Panchayat Raj), PMGSY, Hyderabad in his letter second read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 31-05-2015 i.e., for a period of (350) days without imposing penalty as the delay is not attributed to contractor (Work was completed) in respect of the work "Road from BN road to Kotha Kondempudi of Butchayyapeta (M)" in Visakhapatnam District under PMGSY Phase X.

2. The Engineer-in-Chief, Panchayat Raj Engineering Department, Andhra Pradesh, Hyderabad shall take further necessary action in the matter accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj Engineering Department,
Andhra Pradesh, Hyderabad.
The Superintendent Engineer,
Panchayat Raj Engineering Department, Visakhapatnam District.
Copy to:
PS to Minister (PR, RWS & NREGS)
PS to Secretary (PR&RWS).
Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER